



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report

As of January 31, 2017

Attachment A
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend								
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %	
TC-01 Beatty Construction - The Banks Public-PH3A														
Prime:	Beatty Construction Company	\$2,829,486	70.6%			\$2,839,867	70.7%							
	Gosser's Trucking & Excavating	\$162,015	4.0%	\$162,015	4.0%	\$162,015	4.0%	\$162,015	4.0%			\$162,015	4.0%	
	Infrastructure Development Engineering	\$90,460	2.3%	\$90,460	2.3%	\$90,460	2.3%	\$90,460	2.3%					
	Smalls Hardware	\$214,246	5.3%	\$214,246	5.3%	\$214,246	5.3%	\$214,246	5.3%					
	Spurlino Materials	\$712,156	17.8%	\$712,156	17.8%	\$712,156	17.7%	\$712,156	17.7%					
	<i>Contract Details ...</i>	Total:	\$4,008,364	100.0%	\$1,178,878	29.4%	\$4,018,744	100.0%	\$1,178,877	29.3%	\$0	0.0%	\$162,015	4.0%
		Contract SBE Goal:			\$1,202,509	30.0%								

tc-02 Prus - The Banks Public-PH3A														
Prime:	Prus Construction	\$390,677	70.0%			\$390,677	70.0%							
	B & J Electrical	\$30,649	5.5%	\$30,649	5.5%	\$30,649	5.5%	\$30,649	5.5%					
	CJ&L Construction, Inc	\$84,000	15.0%	\$84,000	15.0%	\$84,000	15.0%	\$84,000	15.0%					
	First Star Safety	\$4,369	0.8%	\$4,369	0.8%	\$4,369	0.8%	\$4,369	0.8%					
	Hilltop Basic Resource	\$1,697	0.3%			\$1,697	0.3%							
	Queen City Blacktop	\$43,500	7.8%	\$43,500	7.8%	\$43,500	7.8%	\$43,500	7.8%					
	Spurlino Materials	\$3,390	0.6%	\$3,390	0.6%	\$3,390	0.6%	\$3,390	0.6%					
	<i>Contract Details ...</i>	Total:	\$558,281	100.0%	\$165,907	29.7%	\$558,281	100.0%	\$165,907	29.7%	\$0	0.0%	\$0	0.0%
		Contract SBE Goal:			\$167,484	30.0%								



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report
 as of January 31, 2017

Attachment A
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
TC-03 Monarch - The Banks Public-PH3A													
Prime:	Monarch	\$2,773,200	34.0%			\$2,845,797	35.1%						
	Ashcraft Sand & Gravel	\$345,949	4.2%	\$345,949	4.2%	\$345,949	4.3%	\$345,949	4.3%				
	Ashcraft sand and gravel (trenkamp)	\$134,187	1.6%	\$134,187	1.6%	\$134,187	1.7%	\$134,187	1.7%				
	Capitol City Mfg co	\$10,575	0.1%			\$0	0.0%						
	CKMM Sales	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%			\$0	0.0%
	Decorative Paving	\$19,432	0.2%			\$26,508	0.3%						
	Delta Electric Contractors	\$116,752	1.4%			\$92,906	1.1%						
	Dot Diamond Core Drilling	\$3,450	0.0%			\$3,450	0.0%						
	Gateway Concrete Forming Services, Inc	\$871,306	10.7%			\$849,981	10.5%						
	Hilltop Basic Resource	\$1,379,084	16.9%			\$1,395,505	17.2%						
	Jiffy Fastening Systems	\$747	0.0%			\$747	0.0%						
	Lithko Restoration	\$151,600	1.9%			\$135,330	1.7%						
	Maxim Crane Works	\$126,129	1.5%			\$126,129	1.6%						
	Mound Technologies	\$14,200	0.2%			\$14,738	0.2%						
	Net Quest Services, LLC	\$74,389	0.9%	\$74,389	0.9%	\$74,389	0.9%	\$74,389	0.9%				
	PH Drew	\$37,152	0.5%			\$0	0.0%						
	R. Kelly, Inc.	\$5,846	0.1%	\$5,846	0.1%	\$5,846	0.1%	\$5,846	0.1%	\$5,846	0.1%		
	RAM Construction	\$94,119	1.2%			\$86,251	1.1%						
	Reading Rock	\$4,453	0.1%			\$4,453	0.1%						
	Rod Techs (construction)	\$1,684,920	20.7%	\$1,684,920	20.7%	\$1,672,126	20.6%	\$1,672,126	20.6%	\$1,672,126	20.6%		
	Rod Techs (construction)	\$100,300	1.2%	\$100,300	1.2%	\$100,300	1.2%	\$100,300	1.2%	\$100,300	1.2%		
	Security Fence	\$83,727	1.0%	\$83,727	1.0%	\$75,354	0.9%	\$75,354	0.9%			\$75,354	0.9%
	The Nelson Stark Company	\$36,045	0.4%			\$27,616	0.3%						
	Trenkamp LLC	\$88,975	1.1%			\$88,975	1.1%						
	<i>Contract Details ...</i>												
	Total:	\$8,156,536	100.0%	\$2,429,318	29.8%	\$8,106,536	100.0%	\$2,408,151	29.7%	\$1,778,272	21.9%	\$75,354	0.9%
	Contract SBE Goal:			\$2,446,961	30.0%								



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report
as of January 31, 2017

Attachment A
Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend								
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %	
TC-04 Nelson Stark - The Banks Public-PH3A														
Prime:	The Nelson Stark Company	\$663,433	58.6%			\$671,862	59.4%							
	Concrete Coring Company	\$3,913	0.3%			\$3,913	0.3%							
	Ferguson Enterprises Inc.	\$10,000	0.9%			\$11,510	1.0%							
	First Star Safety	\$7,091	0.6%	\$7,091	0.6%	\$7,091	0.6%	\$7,091	0.6%					
	GT Industrial Supply, Inc.	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%			
	HD Supply Waterworks	\$31,789	2.8%			\$31,789	2.8%							
	Hilltop Basic Resource	\$15,000	1.3%			\$14,554	1.3%							
	Jiffy Fastening Systems	\$5,000	0.4%			\$4,040	0.4%							
	KOI Precast	\$12,296	1.1%			\$12,296	1.1%							
	Premier AG	\$5,321	0.5%			\$5,321	0.5%							
	R. Kelly, Inc.	\$347,263	30.7%	\$347,263	30.7%	\$339,368	30.0%	\$339,368	30.0%	\$339,368	30.0%			
	Richard G Kemper	\$1,000	0.1%			\$632	0.1%							
	Scherzinger Drilling Inc	\$9,200	0.8%			\$9,200	0.8%							
	United Rentals	\$1,781	0.2%			\$1,781	0.2%							
	watson gravel inc	\$15,455	1.4%			\$15,455	1.4%							
	Worly Plumbing Supply	\$2,740	0.2%			\$2,470	0.2%							
<i>Contract Details ...</i>		Total:	\$1,131,282	100.0%	\$354,355	31.3%	\$1,131,282	100.0%	\$346,460	30.6%	\$339,368	30.0%	\$0	0.0%
		Contract SBE Goal:		\$339,385	30.0%									



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report
 as of January 31, 2017

Attachment A
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
TC-05 Universal Contracting Corp - The Banks Public-PH3A													
Prime:	Universal Contracting Corp	\$513,675	31.2%	\$1,387,051	100.0%	\$596,746	39.3%	\$596,746	39.3%				
	Flach Brothers Masonry	\$45,500	2.8%			\$45,950	3.0%						
	Keyeco LLC	\$307,936	18.7%			\$216,684	14.3%			\$216,684	14.3%		
	Kinter Enterprises	\$5,000	0.3%			\$0	0.0%						
	OK Interiors Corp.	\$63,800	3.9%			\$57,420	3.8%					\$57,420	3.8%
	Perry Interiors, Inc.	\$260,000	15.8%	\$260,000	15.8%	\$234,000	15.4%	\$234,000	15.4%			\$234,000	15.4%
	Schindler Elevator	\$97,420	5.9%			\$87,676	5.8%						
	Task Force Power	\$42,900	2.6%			\$0	0.0%						
	Timrek & Associates	\$281,740	17.1%			\$253,566	16.7%						
	William Kramer & Son, Inc	\$29,080	1.8%			\$26,172	1.7%						
Contract Details ...	Total:	\$1,647,051	100.0%	\$1,647,051	100.0%	\$1,518,214	100.0%	\$830,746	54.7%	\$216,684	14.3%	\$291,420	19.2%
	Contract SBE Goal:			\$494,115	30.0%								
TC-06 cHc Manufacturing Inc. - The Banks Public-PH3A													
Prime:	CHC Manufacturing Inc.	\$886,230	95.3%			\$841,073	99.9%						
	GOP Limited	\$3,000	0.3%	\$3,000	0.3%	\$1,100	0.1%	\$1,100	0.1%				
	RJ Beischel Building Company	\$41,160	4.4%	\$41,160	4.4%	\$0	0.0%	\$0	0.0%				
Contract Details ...	Total:	\$930,390	100.0%	\$44,160	4.7%	\$842,173	100.0%	\$1,100	0.1%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$279,117	30.0%								
TC-07 Dalmatian Fire, Inc - The Banks Public-PH3A													
Prime:	Dalmatian Fire Inc.	\$386,000	70.3%			\$383,232	75.8%						
	Holland & Holland, Inc.	\$163,000	29.7%	\$163,000	29.7%	\$122,065	24.2%	\$122,065	24.2%	\$122,065	24.2%		
Contract Details ...	Total:	\$549,000	100.0%	\$163,000	29.7%	\$505,297	100.0%	\$122,065	24.2%	\$122,065	24.2%	\$0	0.0%
	Contract SBE Goal:			\$164,700	30.0%								



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report
 as of January 31, 2017

Attachment A
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
TC-08 Delta Electrical - The Banks Public-PH3A													
Prime:	Delta Electric Contractors	\$621,625	67.4%			\$841,872	97.9%						
	CKMM Sales	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%			\$0	0.0%
	FD Lawrence Electric Co., The	\$7,500	0.8%			\$3,066	0.4%						
	M-Pact Corporation	\$275,000	29.8%	\$275,000	29.8%	\$0	0.0%	\$0	0.0%	\$0	0.0%		
	Richards Electric	\$8,275	0.9%			\$2,047	0.2%						
	Wesco	\$9,600	1.0%			\$13,170	1.5%						
Contract Details ...	Total:	\$922,000	100.0%	\$275,000	29.8%	\$860,155	100.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$276,600	30.0%								
TC-09 Universal Contracting Corp BP#4 - The Banks Public-PH3A													
Prime:	Universal Contracting Corp	\$104,859	33.9%	\$104,859	100.0%	\$403,981	100.0%	\$403,981	100.0%				
	Pavement Management	\$204,687	66.1%	\$204,687	66.1%	\$0	0.0%	\$0	0.0%				
Contract Details ...	Total:	\$309,546	100.0%	\$309,546	100.0%	\$403,981	100.0%	\$403,981	100.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$92,864	30.0%								
TC-10 Geograph Industries BP#4 - The Banks Public-PH3A													
Prime:	Geograph Industries, Inc.	\$116,922	90.4%			\$116,922	90.4%						
	BraHan, LLC	\$12,441	9.6%	\$12,441	9.6%	\$12,441	9.6%	\$12,441	9.6%			\$12,441	9.6%
Contract Details ...	Total:	\$129,363	100.0%	\$12,441	9.6%	\$129,363	100.0%	\$12,441	9.6%	\$0	0.0%	\$12,441	9.6%
	Contract SBE Goal:			\$38,809	30.0%								
TC-11 ESI, Inc - The Banks Public-PH3A													
Prime:	ESI, Inc.	\$186,235	95.1%			\$155,270	94.1%						
	B & S Electric Supply Co., Inc.	\$0	0.0%			\$0	0.0%			\$0	0.0%		
	M-Pact Corporation	\$9,665	4.9%	\$9,665	4.9%	\$9,665	5.9%	\$9,665	5.9%	\$9,665	5.9%		
Contract Details ...	Total:	\$195,900	100.0%	\$9,665	4.9%	\$164,935	100.0%	\$9,665	5.9%	\$9,665	5.9%	\$0	0.0%
	Contract SBE Goal:			\$58,770	30.0%								



The Banks Public PH 3A
SBE Economic Inclusion Tracking Report
 as of January 31, 2017

Attachment A
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
	Project Total:	\$18,537,713	100.0%	\$6,589,321	35.5%	\$18,238,961	98.4%	\$5,479,393	30.0%	\$2,466,054	13.5%	\$541,229	3.0%



The Banks Public Professional Services PH III
SBE Economic Inclusion Tracking Report

As of January 31, 2017

Attachment C
 Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
Burgess & Niple (city) - The Banks Public-Professional Services													
Prime:	Burgess & Niple Inc	\$261,450	84.1%			\$256,951	82.7%						
	Prime AE	\$15,000	4.8%	\$15,000	4.8%	\$18,710	6.0%	\$18,710	6.0%				
	TEC Engineering (City) Mehring Way	\$34,400	11.1%			\$35,189	11.3%						
	Contract Details ...												
	Total:	\$310,850	100.0%	\$15,000	4.8%	\$310,850	100.0%	\$18,710	6.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$31,085	10.0%								
Burgess & Niple (county) - The Banks Public-Professional Services													
Prime:	Burgess & Niple Inc	\$72,650	55.7%			\$70,622	76.3%						
	Automated Systems Engineering	\$57,868	44.3%	\$57,868	44.3%	\$21,920	23.7%	\$21,920	23.7%				
	Contract Details ...												
	Total:	\$130,518	100.0%	\$57,868	44.3%	\$92,542	100.0%	\$21,920	23.7%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$13,052	10.0%								
Cardno ATC (City) - The Banks Public-Professional Services													
Prime:	Cardno ATC	\$20,000	100.0%			\$8,972	100.0%						
		\$0	0.0%			\$0	0.0%						
	Contract Details ...												
	Total:	\$20,000	100.0%	\$0	0.0%	\$8,972	100.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$2,000	10.0%								
CM Messer - The Banks Public-PH3A													
Prime:	Messer Construction Company	\$2,491,685	89.6%			\$2,285,702	88.9%						
	Environmental & Safety Solutions, Inc. (ESSI)	\$69,071	2.5%	\$69,071	2.5%	\$69,071	2.7%	\$69,071	2.7%	\$69,071	2.7%		
	MBJ Consultants, Inc.	\$218,593	7.9%	\$218,593	7.9%	\$215,536	8.4%	\$215,536	8.4%	\$215,536	8.4%		
	Contract Details ...												
	Total:	\$2,779,349	100.0%	\$287,664	10.4%	\$2,570,308	100.0%	\$284,607	11.1%	\$284,607	11.1%	\$0	0.0%
	Contract SBE Goal:			\$277,935	10.0%								



The Banks Public Professional Services PH III

SBE Economic Inclusion Tracking Report

as of January 31, 2017

Attachment C

Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
Ellington Management Services Inc - The Banks Public-Professional Services													
Prime:	Ellington Management Services Inc.	\$66,750	100.0%	\$66,750	100.0%	\$61,000	100.0%	\$61,000	100.0%	\$61,000	100.0%		
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	Total:	\$66,750	100.0%	\$66,750	100.0%	\$61,000	100.0%	\$61,000	100.0%	\$61,000	100.0%	\$0	0.0%
	Contract SBE Goal:			\$6,675	10.0%								
Engineering Building Systems - The Banks Public-Professional Services													
Prime:	Engineering Building Systems Inc	\$28,879	100.0%			\$28,879	100.0%						
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	Total:	\$28,879	100.0%	\$0	0.0%	\$28,879	100.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$2,888	10.0%								
McGill Smith Punshon - The Banks Public-Professional Services													
Prime:	McGill Smith Punshon, Inc	\$36,000	100.0%			\$30,298	100.0%						
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	Total:	\$36,000	100.0%	\$0	0.0%	\$30,298	100.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%
	Contract SBE Goal:			\$3,600	10.0%								
Starboard Strategy (cont) - The Banks Public-Professional Services													
Prime:	Starboard Strategy (cont)	\$102,750	71.4%	\$144,000	100.0%	\$114,405	88.0%	\$114,405	88.0%			\$114,405	88.0%
	Sullivan Communications Inc	\$41,250	28.6%			\$15,568	12.0%						
	<i>Contract Details ...</i>												
	Total:	\$144,000	100.0%	\$144,000	100.0%	\$129,973	100.0%	\$114,405	88.0%	\$0	0.0%	\$114,405	88.0%
	Contract SBE Goal:			\$14,400	10.0%								



The Banks Public Professional Services PH III

SBE Economic Inclusion Tracking Report

as of January 31, 2017

Attachment C

Prepared: February 10, 2017

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
terracon - The Banks Public-Professional Services													
Prime:	Terracon Consultants	\$163,311	85.4%			\$183,797	92.1%						
	Resource International, Inc.	\$27,965	14.6%	\$27,965	14.6%	\$15,865	7.9%	\$15,865	7.9%	\$15,865	7.9%	\$15,865	7.9%
	<i>Contract Details ...</i>												
	Total:	\$191,276	100.0%	\$27,965	14.6%	\$199,662	100.0%	\$15,865	7.9%	\$15,865	7.9%	\$15,865	7.9%
	Contract SBE Goal:			\$19,128	10.0%								
THP LTD (cont) - The Banks Public-Professional Services													
Prime:	THP LTD (cont)	\$1,816,438	85.8%			\$1,633,421	84.1%						
	Burgess & Niple Inc	\$24,000	1.1%			\$22,861	1.2%						
	Heapy Engineering	\$141,314	6.7%			\$125,769	6.5%						
	Kolar Design, Inc.	\$37,600	1.8%	\$37,600	1.8%	\$21,234	1.1%	\$21,234	1.1%			\$21,234	1.1%
	Valu-Tech, Inc	\$97,648	4.6%			\$139,335	7.2%			\$139,335	7.2%		
	<i>Contract Details ...</i>												
	Total:	\$2,117,000	100.0%	\$37,600	1.8%	\$1,942,620	100.0%	\$21,234	1.1%	\$139,335	7.2%	\$21,234	1.1%
	Contract SBE Goal:			\$211,700	10.0%								
Project Total:		\$5,824,621	100.0%	\$636,847	10.9%	\$5,375,103	92.3%	\$537,740	10.0%	\$500,806	9.3%	\$151,504	2.8%

The Banks - Public Infrastructure Development Monthly Workforce Tracking Form

Monthly Workforce Summary Tracking Form (Hours)

Contractor Name:	All Contractors		
Date Submitted:	February 20, 2017		
Contact Person:	Andra Conaty	Reporting Dates:	July 10, 2015 to January 31, 2017
Telephone Number:	(513) 946-3894	Email:	andra.conaty@hamilton-co.org

The Banks Workforce

Job Categories Trade Employees	Total Employee Hours Worked					Total Minority (Hours)				Caucasian (Hours)		African American (Hours)		Asian American (Hours)		Hispanic American (Hours)		Native American, Eskimos, Hawaiians (Hours)	
	Total Hours	Total Male Hours	Total % Male	Total Female Hours	Total Female %	Minority Male Hours	Total % Male Minority	Minority Female Hours	Total % Female Minority	Caucasian Male Hours	Caucasian Female Hours	African American Male Hours	African American Female Hours	Asian American Male Hours	Asian American Female Hours	Hispanic American Male Hours	Hispanic American Female Hours	Native American Male Hours	Native American Female Hours
FOREPERSON	7,493.05	7,493.05	100.00%	0.00	0.00%	52.50	0.70%	0.00	0.00%	7,440.55	0.00	31.00	0.00	0.00	0.00	21.50	0.00	0.00	0.00
EQUIPMENT OPERATORS	8,459.50	8,459.50	100.00%	0.00	0.00%	102.50	1.21%	0.00	0.00%	8,357.00	0.00	54.00	0.00	0.00	0.00	48.50	0.00	0.00	0.00
MECHANICS	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TRUCK DRIVERS	87.00	87.00	100.00%	0.00	0.00%	3.00	3.45%	0.00	0.00%	84.00	0.00	3.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IRONWORKERS	9,789.00	9,361.00	95.63%	428.00	4.37%	3,530.00	36.06%	274.00	2.80%	5,831.00	154.00	3,363.00	274.00	0.00	0.00	87.00	0.00	80.00	0.00
CARPENTERS	27,431.50	27,431.50	100.00%	0.00	0.00%	4,675.75	17.05%	0.00	0.00%	22,755.75	0.00	1,353.00	0.00	947.00	0.00	1,274.75	0.00	1,101.00	0.00
CEMENT MASONS(and CONCRETE FINISHERS)	5,293.50	5,247.00	99.12%	46.50	0.88%	1,454.50	27.48%	16.50	0.31%	3,792.50	30.00	1,454.50	16.50	0.00	0.00	0.00	0.00	0.00	0.00
ELECTRICIANS	4,244.00	4,244.00	100.00%	0.00	0.00%	72.00	1.70%	0.00	0.00%	4,172.00	0.00	72.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PIPEFITTER/PLUMBERS	3,512.50	3,512.50	100.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	3,512.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
PAINTERS	1,501.75	1,501.75	100.00%	0.00	0.00%	366.00	24.37%	0.00	0.00%	1,135.75	0.00	366.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
LABORERS-SEMI SKILLED	22,320.75	22,284.50	99.84%	36.25	0.16%	3,380.00	15.14%	36.25	0.16%	18,904.50	0.00	1,714.25	36.25	0.00	0.00	1,331.50	0.00	334.25	0.00
LABORERS-UNSKILLED	6,730.00	6,730.00	100.00%	0.00	0.00%	387.50	5.76%	0.00	0.00%	6,342.50	0.00	387.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
GRAND TOTALS	96,862.55	96,351.80	99.47%	510.75	0.53%	14,023.75	14.48%	326.75	0.34%	82,328.05	184.00	8,798.25	326.75	947.00	0.00	2,763.25	0.00	1,515.25	0.00

Minority Men	14.48%
Minority Women	0.34%
Total Combined Minority	14.82%
Minority Men	14.48%
Combined Women	0.53%
Total Minority/Female	15.01%