

THE BANKS
PHASE IIA PUBLIC PARTIES CONSTRUCTION BUDGET
AS OF OCTOBER 31, 2015

A	B	D	E	F	G	H	I	J	K	L	M	N	O
BP#	Description	Construction Budget as of March 2010	Construction Budget as of June 2011 W/O Change Orders	Construction Budget as of Mar 2013*	Construction Budget as of Sept 2014*	Approved Contract Amount	Approved Change Order Amount	Potential Changes	Forecasted Total (H+I+J)	Remaining Grant Allocation	Expenditures to Date	Balance to Complete (K-M)	Forecast to Budget Variance (K-G)
9	Mehring Way Relocation and Site Demolition	\$ 7,119,555	\$ 7,119,555	\$ 7,119,555	\$ 7,119,555	\$ 7,119,555	\$ 116,656		\$ 7,236,211		\$ 7,236,211	\$ 0	\$ 116,656
11	Block 2 Intermodel Garage and Freedom Way West	30,466,924	22,303,433	22,303,433	22,303,433	22,303,433	1,049,371	-	23,352,804		23,352,804	0	1,049,371
12	Part 1 Less Traffic and Security cameras (Local)	2,347,000	4,496,000	5,306,632	5,306,632	4,085,963	339,163		4,425,126		4,425,126	0	(881,506)
12	Part 1 Traffic and Security cameras (Local)	513,000	513,000	365,000	365,000	306,280	170,000	-	476,280		364,427	111,853	111,280
12	Part 2		5,007,006	5,716,966	5,716,966	5,249,406	16,988	-	5,266,394		5,134,074	132,320	(450,572)
	Parking Control Equipment					424,492	(45,916)		378,576		378,576	0	378,576
	Podium Fit-out				2,000,000	1,819,418	137,383		1,956,801		1,956,801	0	(43,199)
	Waterline Tie-in					44,934			44,934		44,934	-	44,934
	Subtotal - Construction	\$40,446,479	\$39,438,994	\$ 40,811,586	\$ 42,811,586	\$ 41,353,481	\$ 1,783,645	\$ -	\$43,137,126	\$ -	\$ 42,892,953	\$ 244,174	\$ 325,540
	Parking Grant	3,908,000	3,908,000	3,908,000	3,908,000	3,908,000			3,908,000		1,465,500	2,442,500	
	Soft costs	9,302,691	11,725,392	11,554,974	12,254,974	12,254,974	663,014	-	12,917,988		12,917,988	0	663,014
	Owner's Contingency	2,487,459	1,072,243	1,072,243	1,072,243		(988,554)	-	83,689			83,689	(988,554)
	Project Totals	\$56,144,629	\$56,144,629	\$ 57,346,803	\$ 60,046,803	\$ 57,516,455	\$ 1,458,105	\$ -	\$60,046,803	\$ -	\$ 57,276,440	\$ 2,770,363	\$ -

*Owner's Contingency "expenditures to date" are not included in the Project Total amount because they are reflected in the appropriate Bid Pack and Soft Cost line item expenditures.

Number	Description	Final Amount	BP#	Funding Source	Classification	C.O. #	TC
	The addition of a UPS & 80 amp back fed main breaker	\$ 22,492	12 - B&N	P	SC		28
	Bulletin 3 including Dial One Security	\$ 19,261	12 - B&N	P	CRC & CityRC	2	28
	CCTV Equipment - Camera Alarm cables to activate Genetec Video Alarm at REOC	\$ 4,950	12 - B&N	P	CRC	3	28
	Additional conduit for camera	\$ 1,139	12 - B&N	P	SC	3	28
	Alarm cable for existing elevator for camera call up	\$ 5,686	12 - B&N	P	SC	3	28
	Replace OM 3 in CPD Welcome Center	\$ 174	12 - B&N	P	SC	3	28
	Tracing out existing circuits	\$ 232	12 - B&N	P	SC	3	28
	Cash Booth Conduits	\$ 4,213	12 - B&N	P	SC	4	28
	Parking Control Equipment & Gate	\$ 125,000	12-2 - Prus	P	CRC	1	29
	Pay Station Shelters	\$ 25,000	12-2 - Prus	P	CRC	1	29
	Revisions made inside Dumbo Lot	\$ 49,260	12-2 - Prus	P	CityRC/CRC	1	29
	No Cost Time Extension	\$ -	12-2 - Prus	N/A	CityRC/CRC	2	29
	Translucent Panel Repair	\$ 28,395.15	12-2 - Prus	P	D E/O	3	29
	Decertification of unused funds	(\$210,667)	12-2 - Prus	N/A	O	4	29
	Riverfront Garage Wayfinding Materials	\$ 160,000	12-1 - Prus	P	TC E/O	1	30
	Riverfront Garage Security Camera Maintenance	\$ 10,000	12-1 - Prus	P	CRC/CityRC	2	30
	Transit Center Waterproofing & 2nd Street Inlet Repair	\$ 302,630	12-1 - Prus	P	D E/O	3	30
	Additional Quantities on 2nd Street Poles and Pavement Markings	\$ 93,954	12-1 - Prus	P	D E/O	4	30
	Main Street Sidewalk	\$ 3,100	12-1 - Prus	P	CRC	5	30
	Time Extension	\$ -	12-1 - Prus	N/A	CRC/CityRC	6	30
	Decertification of unused funds	\$ (225,000)	12-1 - Prus	N/A	O	7	30
	Decertification of unused funds	\$ (2,421)	12-1 - Prus	N/A	O	8	30
	Topsoil furnished and placed	\$ 18,840	TC-31 - Ford	Pks	CityRC	1	31
	Concrete/block wall, Grading T&M, 4" under drain/additional sidewalk/curb	\$ 33,148	TC-31 - Ford	Pks	CityRC	2	31
	Storm sewer repair	\$ 5,929	TC-31 - Ford	Pks	CityRC	3	31

Classifications
 Trade Contractor E or O = TC E/O
 Differing Site Conditions = S C
 Design Error or Omissions = D E/O
 Code Agency Requirements = Code Req
 Excusable Delay = Ex Delay
 Master Developer Requested Change = MDRC
 City Park Requested Change = CPRC

County Requested Change = CRC
 City Requested Change = CityRC
 Other = O

Funding Source

Public = P
 Developer = D
 Parks = Pks

Number	Description	BP#	Estimated Amount	Funding Source	Classification
TOTAL			\$0		

Classifications
 Trade Contractor E or O = TC E/O
 Differing Site Conditions = S C
 Design Error or Omissions = D E/O
 Code Agency Requirements = Code Req
 Master Developer Requested Change = MDRC
 City Park Requested Change = CPRC
 County Requested Change = CRC
 City Requested Change = CityRC
 Other = O

Funding Source
 Public = P
 Developer = D

Parks = Pks

Project Report # 25

Columns Completed through billing period 10/31/15

Bid Category	Scope	Contractor	CM Published Estimate	Contract Amount	Allowance (included in Contract Amount) Committed / Allocated	Incurred Cost	Approved Changes (included in Forecast Cost)	Total Forecast Cost
TC-28	Bid Package 12 Central Riverfront Safety Technologies	ESI Electrical Contractors Vertical Systems Elevator	\$ 513,000	\$ 306,280	\$ -	\$ 364,427 \$ 638	\$ 58,147	\$ 364,427 \$ 638
TC-29	Bid Package 12-2 Pedestrian and Street Grid Enhancements	Prus	\$ 5,400,000	\$ 5,249,406	\$350,000 / \$207,572.89	\$ 5,134,074	\$ (115,331) *	\$ 5,134,074
TC-30	Bid Package 12-1 Pedestrian and Street Grid Enhancements	Prus	\$ 4,853,000	\$ 4,085,963	\$450,000 / \$444,141.76	\$ 4,425,126	\$ 339,163 **	\$ 4,425,126
TC-31	Banks-Smale Park Riverfront Walk	Ford Development		\$ 1,180,727	\$50,000 / 48,864.79	\$ 1,171,949	\$ 40,054	\$ 1,220,780
Subtotal			\$ 10,766,000	\$ 10,822,375		\$ 11,096,214	\$ 322,032	\$ 11,145,045
			Bid Budget	Contract Amount				

*Includes credit of \$132,320.15 from parking capital to offset the cost of the equipment
 **Change Order #5 was reimbursed to the project from GABP Operations

**THE BANKS
PHASE 3 PUBLIC PARTIES CONSTRUCTION BUDGET
AS OF OCTOBER 31, 2015**

BP#	Description	Construction Budget as of 07/01/2015	Approved Contract Amount	Approved Change Order Amount	Potential Changes	Contingency Changes	Forecasted Total (D+E+F+G)	Expenditures To Date	Balance to Complete (H-I)	Forecast Budget Variance (H-C)
1	Foundations & Site Preparation	\$ 4,109,000	\$ 4,303,227	\$ 43,825			\$ 4,347,052	\$ 2,111,485	\$ 2,235,567	\$ 238,052
2	Concrete & Plumbing	11,533,000	9,033,000	-			9,033,000	-	9,033,000	(2,500,000)
3	Remaining Scope (Utilities, Signage, Painting, etc.)	5,713,564					5,713,564		5,713,564	-
4	Security Cameras	400,000					400,000		400,000	-
Subtotal - Construction		\$ 21,755,564	\$ 13,336,227	\$ 43,825	\$ -		\$ 19,493,616	\$ 2,111,485	\$ 17,382,131	\$ (2,261,949)
	Soft costs	7,534,133	7,534,133				7,534,133	1,865,566	5,668,567	
	Owner's Contingency	10,303	10,303			2,261,949	2,272,252		2,272,252	2,261,949
Project Totals		\$ 29,300,000	\$ 20,880,663	\$ 43,825	\$ -	\$ 2,261,949	\$ 29,300,000	\$ 3,977,051	\$ 25,322,949	\$ -

*Owner's Contingency "expenditures to date" are not included in the Project Total amount because they are reflected in the appropriate Bid Pack and Soft Cost line item expenditures.

Number	Description	Final Amount	BP#	Funding Source	Classification	C.O. #	TC
	Added Piles from RFIs as listed-Part 1	\$ 67,275.00		1 P	Unforeseen Conditions	2	TC-01 Beaty
	Signatue Controls to remove Lot D parking equipment	\$ 4,077.00		1 P	Operations Requested	1	TC-02 Prus
	Refeed Lights by Temporary stairs-existing voltage does not work with current wiring	\$ 2,176.00		1 P	County Requested	1	TC-02 Prus
	Demo ductbank and refeed lighting South of Lot 24 based on unknown underground circuitry system	\$ 3,123.00		1 P	County Requested	2	TC-02 Prus
	Lot B-Investigate and fix storm piping system	\$ 2,919.00		1 P	County Requested	2	TC-02 Prus

Classifications
Trade Contractor E or O = TC E/O
Differing Site Conditions = S C
Design Error or Omissions = D E/O
Code Agency Requirements = Code Req
Excusable Delay = Ex Delay
Master Developer Requested Change = MDRC
City Park Requested Change = CPRC

County Requested Change = CRC
City Requested Change = CityRC
Other = O

Funding Source

Public = P
Developer = D
Parks = Pks

Number	Description	BP#	Estimated Amount	Funding Source	Classification
	Beaty Obstructions-Production Piles-2015 October 16th to November 15th	1	\$ 20,000.00	P	Unforeseen Conditions
	Added Piles from RFIs as listed-Part 2	1	TBD	P	Unforeseen Conditions
	Set poles and install conduit for communications to jobsite trailer	1	\$ 7,880.00	P	County Requested
	Extension of Port-A-Let Service-1 Month	1	\$ 600.00	P	Other
			TOTAL		
					\$28,480

Classifications
 Trade Contractor E or O = TC E/O
 Differing Site Conditions = S C
 Design Error or Omissions = D E/O
 Code Agency Requirements = Code Req
 Master Developer Requested Change = MDRC
 City Park Requested Change = CPRC
 County Requested Change = CRC
 City Requested Change = CityRC
 Other = O

Funding Source
 Public = P
 Developer = D

Parks = Pks

THE BANKS PHASE 3A
PUBLIC INFRASTRUCTURE DEVELOPMENT
CENTRAL RIVERFRONT SAFETY TECHNOLOGIES

Columns Completed through billing period 10/31/15

Bid Category	Scope	Contractor	CM Published Estimate	Contract Amount	Allowance (included in Contract Amount) Committed / Allocated	Incurred Cost	Approved Changes (included in Forecast Cost)	Total Forecast Cost	
	Bid Package 1								
TC-1	Site and Auger Cast Piles	Beaty Construction		\$ 3,914,227	\$100,000 / \$100,000	\$ 1,791,700	\$ 67,275	\$ 3,981,502	
	Bid Package 1								
TC-2	Site and Auger Cast Piles	Prus		\$ 389,000	\$10,000 / \$5,103	\$ 319,785	\$ 6,253	\$ 395,253	
	Bid Package 2								
TC-3	Construction Frame and Plumbing	Monarch		\$ 7,937,000	\$100,000 / \$0	\$ -	\$ -	\$ 7,937,000	
	Bid Package 2								
TC-4	Construction Frame and Plumbing	Nelson Stark		\$ 1,096,000	\$50,000 / \$0	\$ -	\$ -	\$ 1,096,000	
Subtotal				\$ -	\$ 9,422,000		\$ 319,785	\$ 6,253	\$ 9,428,253
				Bid Budget	Contract Amount				