

Paycor Stadium Construction Summary
SBE Economic Inclusion Tracking Report
11/01/2025 through 3/31/2026

| Contract | Vendor Information | | Commitment | | | | Actual | | | | | | |
|--------------------------------------------------------------------------------|-------------------------------------|--------------------|---------------|------------------|-------------|--------------------|---------------|------------------|-------------|------------------|-------------|--------------------|---------------|
| | Vendor Name | Total \$ | Total % | SBE \$ | SBE % | Total \$ | Total % | SBE \$ | SBE % | MBE \$ | MBE % | WBE \$ | WBE % |
| Paycor Stadium BP#4 HVAC for VT Project Const. Trade Contract TC-06 | Northern Kentucky Heating & Cooling | \$478,000 | 100.0% | | | \$80,858 | 100.0% | | | | | \$80,858 | 100.0% |
| | | | 0.0% | | | \$0 | 0.0% | | | | | | |
| | | | 0.0% | | | \$0 | 0.0% | | | | | | |
| | | | 0.0% | | | \$0 | 0.0% | | | | | | |
| Total | | \$478,000 | 100.0% | \$0 | 0.0% | \$80,858 | 100.0% | \$0 | 0.0% | \$0 | 0.0% | \$80,858 | 100.0% |
| | | Goal | | 20 % | | | | | | | | | |
| Contract | Vendor Information | | Commitment | | | | Actual | | | | | | |
| | Vendor Name | Total \$ | Total % | SBE \$ | SBE % | Total \$ | Total % | SBE \$ | SBE % | MBE \$ | MBE % | WBE \$ | WBE % |
| Paycor Stadium BP#4 for Electric for VT Project Const. Trade Contract TC-07 | United Electric | \$965,400 | 100.0% | | | \$598,601 | 100.0% | | | | | | |
| | CKMM Sales | | 0.0% | | | \$0 | 0.0% | | | | | | |
| | | | 0.0% | | | \$0 | 0.0% | | | | | | |
| Total | | \$965,400 | 100.0% | \$0 | 0.0% | \$598,601 | 100.0% | \$0 | 0.0% | \$0 | 0.0% | \$0 | 0.0% |
| | | Goal | | 20 % | | | | | | | | | |
| Grand Total | | \$9,415,757 | | \$402,100 | 4.3% | \$5,676,878 | | \$272,600 | 4.8% | \$426,397 | 7.5% | \$1,135,469 | 20.0% |

**Information provided from Hamilton County